

PROGRESS UPDATE

• **COMPLETED WORK:**

- Setting Precast
- Phase 1 Topping Slabs
- Stair 2 Railings
- Temp Walls for Elevator

• **ON-GOING WORK:**

- Final Precast Welding & Grouting
- MEP Rough
- Phase 2 Topping Slabs
- Sprinkler Pipe Install
- Interior Framing
- Fireproofing
- Precast Caulking
- Elevators
- Roofing

• **UP-COMING WORK**

- Painting of Sprinkler Pipe
- Angle for Exterior Masonry
- Mechanical Installation

Hospital Impacts

Crane Demobilize

- Disassemble and Haul Off 3/21-3/26

Concrete Pours:

- 3/25-3/27 - 3:00-7:00 am
- 4/7-4/18 (no weekends) - 3:00-7:00 am
- 4/24-5/09 (no weekends) - 3:00-7:00 am

DESCRIPTION	RESPONSIBILITY	DUE DATE	STATUS
<u>Safety – Material Handling</u>			
<u>Coordination Items</u>			
Mock-Up	HRD / BC		Adjustment/changes are being made to the mock-up as discussed with the Architect 3/17. Target date for final review 4/3.
GA Power Transformer	BC		No hospital impact per GA Power. Installation scheduled for 4/17.
Sign Coordination	NSH / BC		BC to provided target install dates to Reed - 3/26. Scheduling install with vendors.
Commissioning Meeting	NSH / BC / HRD		Next meeting is scheduled for 4/2.

PROGRESS PHOTOS



RFI's & Submittals

Total Open Submittals: 20

- #197 - 08 71 00-02 - Curtain Wall Door Hardware - Product Data
- #192 - 05 70 00-02.1A - ACM & Perforated Metal Panel - Shop Drawings

Total Open RFIs : 8

- RFI #120 - Elevator Lobby Soffit
- RFI #138 - Overhead Headache Bar Confirmation