

LB



NSHC - Secondary Entrance  
Overall Project Schedule 09.27.24



ID	Task Name	Duration	Start	Finish	Half 2, 2024							Half 1, 2025							Half 2, 2025						
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
1	<b>Preconstruction</b>	<b>153 days</b>	<b>Mon 3/4/24</b>	<b>Thu 10/3/24</b>	Preconstruction																				
2	<b>Secondary Road Design</b>	<b>20 days</b>	<b>Wed 4/10/24</b>	<b>Tue 5/7/24</b>	Secondary Road Design																				
3	Helipad reconfiguration, raise grade (VE)	20 days	Wed 4/10/24	Tue 5/7/24	Helipad reconfiguration, raise grade (VE)																				
4	<b>Secondary Road Permitting</b>	<b>153 days</b>	<b>Mon 3/4/24</b>	<b>Thu 10/3/24</b>	Secondary Road Permitting																				
5	DET Submission & Approval	40 days	Mon 3/4/24	Fri 4/26/24	DET Submission & Approval																				
6	Raise Site / Revise to Phased Drawings	17 days	Mon 4/29/24	Tue 5/21/24	Raise Site / Revise to Phased Drawings																				
7	GA Soil & Water Conservation - Permit Submission	44 days	Wed 5/22/24	Mon 7/22/24	GA Soil & Water Conservation - Permit Submission																				
8	City of Canton - Permit Submission	86 days	Wed 5/22/24	Thu 9/19/24	City of Canton - Permit Submission																				
9	Preconstruction Meeting	1 day	Thu 10/3/24	Thu 10/3/24	Preconstruction Meeting																				
10	<b>Construction</b>	<b>187 days</b>	<b>Fri 9/27/24</b>	<b>Tue 6/24/25</b>	Construction																				
11	<b>Road Construction Phase 1A</b>	<b>179 days</b>	<b>Fri 9/27/24</b>	<b>Thu 6/12/25</b>	Road Construction Phase 1A																				
12	Mobilize	3 days	Wed 10/9/24	Fri 10/11/24	Mobilize																				
13	Stake LOD	5 days	Wed 10/9/24	Tue 10/15/24	Stake LOD																				
14	Clearing and Grubbing	15 days	Wed 10/16/24	Tue 11/5/24	Clearing and Grubbing																				
15	Initial Erosion Controls	8 days	Wed 11/6/24	Fri 11/15/24	Initial Erosion Controls																				
16	7-day Inspection	3 days	Mon 11/18/24	Wed 11/20/24	7-day Inspection																				
17	Topsoil Haul Off	12 days	Thu 11/21/24	Tue 12/10/24	Topsoil Haul Off																				
18	Mass Earthwork	15 days	Wed 12/11/24	Fri 1/3/25	Mass Earthwork																				
19	Perm Pond Installation	10 days	Mon 1/6/25	Fri 1/17/25	Perm Pond Installation																				
20	Excess Cut Haul Off	50 days	Fri 12/27/24	Fri 3/7/25	Excess Cut Haul Off																				
21	Entrance Grading	15 days	Mon 3/10/25	Fri 3/28/25	Entrance Grading																				
22	Storm System	50 days	Mon 1/27/25	Fri 4/4/25	Storm System																				
23	Electrical Underground	10 days	Mon 3/10/25	Fri 3/21/25	Electrical Underground																				
24	Curb Install	10 days	Mon 3/31/25	Fri 4/11/25	Curb Install																				
25	Backfill Curb	7 days	Mon 4/14/25	Tue 4/22/25	Backfill Curb																				
26	Finish Grading	10 days	Wed 4/23/25	Tue 5/6/25	Finish Grading																				
27	Prep for Paving	8 days	Wed 5/7/25	Fri 5/16/25	Prep for Paving																				
28	Paving	6 days	Mon 5/19/25	Tue 5/27/25	Paving																				
29	Sidewalks / Landscaping	12 days	Wed 5/28/25	Thu 6/12/25	Sidewalks / Landscaping																				
30	Install Site lighting	5 days	Fri 6/13/25	Thu 6/19/25	Install Site lighting																				
31	Pressure Wash / Striping	5 days	Fri 6/13/25	Thu 6/19/25	Pressure Wash / Striping																				
32	Final Inspections	3 days	Fri 6/20/25	Tue 6/24/25	Final Inspections																				
33	<b>Pond A2 Expansion Work</b>	<b>20 days</b>	<b>Mon 3/10/25</b>	<b>Fri 4/4/25</b>	Pond A2 Expansion Work																				
34	Modular Block Wall Excavation	5 days	Mon 3/10/25	Fri 3/14/25	Modular Block Wall Excavation																				
35	Demolition	5 days	Mon 3/17/25	Fri 3/21/25	Demolition																				
36	Wall Installation	10 days	Mon 3/24/25	Fri 4/4/25	Wall Installation																				
37	<b>Road Construction Phase 1B</b>	<b>27 days</b>	<b>Fri 5/16/25</b>	<b>Tue 6/24/25</b>	Road Construction Phase 1B																				
38	Demolition	5 days	Fri 5/16/25	Thu 5/22/25	Demolition																				

1/3

ID	Task Name	Duration	Start	Finish	Half 2, 2024							Half 1, 2025							Half 2, 2025												
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D						
39	Finish Grading	2 days	Fri 5/23/25	Tue 5/27/25																											■ <b>Finish Grading</b>
40	Electrical Underground	5 days	Wed 5/28/25	Tue 6/3/25																											■ <b>Electrical Underground</b>
41	Curb Installation	3 days	Wed 5/28/25	Fri 5/30/25																											■ <b>Curb Installation</b>
42	Backfill Curb	3 days	Mon 6/2/25	Wed 6/4/25																											■ <b>Backfill Curb</b>
43	Prep for Paving	3 days	Mon 6/2/25	Wed 6/4/25																											■ <b>Prep for Paving</b>
44	Paving	3 days	Thu 6/5/25	Mon 6/9/25																											■ <b>Paving</b>
45	Site Lighting	3 days	Tue 6/10/25	Thu 6/12/25																											■ <b>Site Lighting</b>
46	Sidewalks / Landscaping	5 days	Tue 6/10/25	Mon 6/16/25																											■ <b>Sidewalks / Landscaping</b>
47	Pressure Wash / Striping	3 days	Tue 6/17/25	Thu 6/19/25																											■ <b>Pressure Wash / Striping</b>
48	Final Inspections	3 days	Fri 6/20/25	Tue 6/24/25																											■ <b>Final Inspections</b>